



**THE UTTAR PRADESH ELECTRICITY REGULATORY COMMISSION
LUCKNOW**

Petition No. 2359/2026

QUORUM

Hon'ble Shri Arvind Kumar, Chairman

Hon'ble Shri Sanjay Kumar Singh, Member

IN THE MATTER OF

Petition under Section 86(1)(f) read with Section 86(1)(k) of the Electricity Act, 2003 along with Regulation 57 of Uttar Pradesh Electricity Regulatory Commission (Conduct Business) Regulations, 2019 seeking appropriate reliefs regarding extension of scheduled commissioning date and stay off any coercive measures.

AND

IN THE MATTER OF

TIRWA TRANSMISSION LTD.

2nd Floor, Niryat Bhawan, Rao Tularam Marg,
Vasant Vihar, Opposite Army Hospital & Referral,
New Delhi - 110057

Through its Authorized Representative

..... **Petitioner**

VERSUS

1. UTTAR PRADESH POWER TRANSMISSION CORPORATION LIMITED

Shakti Bhawan 14 Ashok Marg, Lucknow-226001, U.P.

Through its Chairman

2. PASCHIMANCHAL VIDYUT VITRAN NIGAM LIMITED

Urja Bhawan Victoria Park, Meerut- 250001, U.P.

Through its Managing Director

64





3. MADHYANCHAL VIDYUT VITRAN NIGAM LIMITED

Head Office 4-A, Gokhale Marg, Lucknow- 226001, U.P.

Through its Managing Director

4. PURVANCHAL VIDYUT VITRAN NIGAM LIMITED

Vidyut Nagar, Bhikaripur, P.O - DLW, Varanasi-221010, U.P.

Through its Managing Director

5. DAKSHINANCHAL VIDYUT VITRAN NIGAM LIMITED

Urja Bhawan, NH-2 (Agra-Delhi Bypass Road), Sikandra, Agra-282007, U.P.

Through its Managing Director

6. KANPUR ELECTRICITY SUPPLY COMPANY LIMITED

Headquarters, Kesa House, 14/71 Civil Lines,

Kanpur-209601, U.P.

Through its Managing Director

7. UTTAR PRADESH POWER CORPORATION LIMITED

11th Floor; Shakti Bhawan Extension, 14 Ashok Marg, Lucknow,

Uttar Pradesh - 226001.

Through its Managing Director

8. PFC CONSULTING LIMITED

9th Floor, A- Wing, Stateman House,

Connaught Place, New Delhi- 110001

..... Respondents

THE FOLLOWING WAS PRESENT

1. Sh. Vibhanshu Srivastava, Advocate, Petition
2. Sh. Deepak Raizada, Director, UPPCL
3. Sh. Sanjay Kumar Chaurasia, UPPCL
4. Sh. Rajiv Singh, EE, UPPCL

by




3



ORDER

(DATE OF HEARING: 18.06.2026)

1. Sh. Vibhanshu Srivastava, Proxy Counsel for the Petitioner, submitted that the Counsel on record, Ms. Abiha Zaidi, could not appear due to personal reasons. He further submitted that the present Petition has been filed seeking extension of the Scheduled Commercial Operation Date (SCOD). Owing to unforeseen circumstances and force majeure events, the Petitioner, Tirwa Transmission Limited, could not achieve the SCOD of the project within the stipulated time period. Accordingly, he prayed that the Commission may be pleased to admit the Petition along with the IAs.
2. During the course of the hearing, Sh. Sanjay Kumar Chaurasia, representative of UPPCL, submitted that the copy of the Petition had not been served upon them and requested that six (6) weeks' time be granted for filing the reply from the date of receipt of the Petition.
3. The Commission after hearing the counsel for the Petitioner and representative of the UPPCL, admits the Petition and directs the Petitioner to serve a copy of the Petition to the Respondents. The Respondents are directed to file their reply to the Petition along with IAs within Six (6) weeks after the receipt of the Petition copy and thereafter Petitioner to file its rejoinder, if any, within three (3) weeks.
4. The matter is listed for further hearing on 08.09.2026.


(Sanjay Kumar Singh)
Member




(Arvind Kumar)
Chairman

Dated: 22.06.2026

Place: Lucknow